

## COMPLETION REPORT

1. NAME OF WORK : Improvements to main and cross road at L.V Enclave Medarahalli in Ward No.12, Shettyhalli Sub Division.
2. Sanctioned Estimate No. & Date : EE/DD/AA/09/2017-18, Date:21.07.2017.  
CE/DZ/TS/83/2017-18, Date:21.07.2017.
3. Head of account which is chargeable : P-3158
4. Entrustment order No. & DT : EE/PD/DZ/WO/144/17-18, Dated:22.07.2017.
5. Name of Contractor : Technical Manager (West), M//s KRIDL Bangalore
6. a. Time stipulated for completion of work : **90 Days**  
b. Delay in execution of work : **No Delay**
7. Measurement recorded in : M.B No: 4907/16-17  
Page No.: 490601-490612
8. Check measurement of the Asst. : M.B No. - do -  
Exe. Eng. / Exe. Eng., On Page No. - do -
9. Name of the office / official Incharge of the work :
10. a) Asst. Eng/Junior Eng. : Sri.Suresh Devathraj  
b) Asst. Exe. Engineer : Sri.B.L.Jayalingappa

| Sanctioned estimate amount | Amount claims as per actually vide as per bills | DIFFERENCE |         |
|----------------------------|-------------------------------------------------|------------|---------|
|                            |                                                 | Excess     | Savings |
|                            |                                                 |            |         |

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

  
**ASST. ENGINEER**

  
**ASST. EXE. ENGINEER**  
ನಕಾಯಿ ಕಾರ್ಯದರ್ಶಿ ಅಧಿಕಾರರು  
ರವಿ: ಬಹದ್ದೂರು, ಬಾಸರಕು ಸಲಯ  
ಬಹದ್ದೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ  
ಎಸ್.ಎಂ. ರಸ್ತೆ, ಬಹದ್ದೂರು, ಬೆಂಗಳೂರು